

Billable Services Detail

Reporting Period: 6/1/2015 - 6/30/2015

Date	Project	Task	Name	Description	Hours
6/7/2015 9:00 AM	Design and Construction	Measurements & Documentation	Fred	Optimize and adjust coverage models, azimuths and tilts for fiber pole north and west sectors.	1.75
6/10/2015 9:00 AM	Design and Construction	Measurements & Documentation	Fred	Survey, stake and mark Mountain and Combs Road pole locations based on computer models; schedule National Grid and pole installers.	2.00
6/17/2015 9:00 AM	Design and Construction	Adds / Moves / Changes	Fred	Open and update two tickets with Dig Safely New York for Mountain and Combs Poles.	0.75
6/26/2015 9:00 AM	Design and Construction	Adds / Moves / Changes	Fred	Upgrade firmware, configure, verify and document two Ubiquiti 900 MHz radios for point to point testing between poles.	1.25
6/27/2015 9:00 AM	Design and Construction	Adds / Moves / Changes	Fred	Meet and direct installation team for Mountain and Combs Road pole installations, and Garnet Road pole riser and standoff installation.	1.00
Total:					6.75

5 records returned. Generated on 7/4/2015 6:24PM.